



Into the Future Together

Welcome! (5 minutes) Steve Norsen, Health Care Authority

DOP Update (5 minutes) Keli Brooks, Department of Personnel

About e Release Management – What's Coming Up for October?

Open Enrollment 2011 (150 minutes) Larry Cade, Glenda Fairchild, Neysa Caywood, Amy Corrigan, and Steve Norsen, Health Care Authority

About e Changes for 2011

Learn e This presentation will include:

- Information and dates for the annual PEBB (Public Employees Benefits Board) open enrollment
- PAY1 Changes and Reminders
- Medical Plan Changes and Premiums
- UMP Contract Changes and Coordination of Benefits
- National Health Care Reform
- Dependent Verification
- Resources available to you.

-- There will be a 10-minute break during the presentation --

Closing (5 minutes) Steve Norsen

Driving Directions to OB2 <http://www.ga.wa.gov/Visitor/direction.htm>
Parking Near OB2 <http://www.ga.wa.gov/Park/visitor.htm>
GA Campus Web site <http://ga.wa.gov/News/CampusUpdates.htm>

For Information about the [Washington State Data Center and Office Building Project](#) –see following pages.

SDC and Office Building Project OFFSITE IMPROVEMENTS

CONSTRUCTION ADVISORY

Week of: Monday September 27, 2010 – Sunday October 3, 2010

Jobsite Location: 14th Ave. S.E. and Jefferson St. S.E. (Wheeler Lot)

Project Standard Work Hours: 7:00 a.m. – 5:30 p.m.

Major Work Activities This Week:

Rough-in for mechanical and electrical rough-in work will continue at Level 1 of the **Utility Building**. **Data Center** ductwork, framing, drywall, prime painting, and installation of overhead electrical conduit and wiring will be in progress on Level 2. Ceiling grid will be installing on Level 1 while Unistrut grid supports are installed on Level 2. Metal siding at the Penthouse, installation of roofing, and mechanical and electrical rough-in at the Roof will remain ongoing. Completion of final sandblast detailing of architectural concrete walls around the Data Center will be weather dependent; caulking and sealing of the exterior walls will continue. **Please note:** Sandblasting work will be scheduled during standard working hours and slightly

increased noise levels may be observed during this work.

Installation of roofing at the **Office Building** will continue and fireproofing will be down to final patching and detailing at stairwells. Curtainwall panels will be moving up to Level 6 and placement of hand set stone will continue to move around the lower face of the building below. Forming and reinforcing of columns at the main entry will remain ongoing. Metal stud framing and mechanical/electrical rough-in will remain ongoing at Levels A thru 1, 4 thru 6.

Sitework will continue with crews working to complete concrete work at the west Garage entry. Select building and site backfill activities will continue to remain ongoing as final data and communications duct banks are placed. **Please note:** *Compaction of backfill will continue to be scheduled during standard working hours and a small degree of vibration and slightly increased noise levels may still be observed during this work.*

The offsite improvements will continue; a separate construction advisory is provided with information about the activities that will take place and to communicate traffic revisions that may impact vehicle, bicycle or pedestrian traffic.

Project Recycling:

Recycled material content as of 7/31/10:

- o Total Material for disposal: 8,064 tons
- o Total Material recycled: 7,626 tons
- o Total Percentage Recycled: 95%

Non-Standard Work Hours and Activities:

Work will likely occur during the day on Saturday, October 2nd, depending on the weather.

Street Closures / Impacts:

Construction of the roundabout at the intersection of Jefferson Street SE and 14th Avenue SE will continue. Jefferson Street traffic lanes and sidewalks between 13th and 16th Avenue will remain closed as roundabout construction and street improvements are completed. Additional details are included with the Jefferson St Roadway Improvements construction advisory.

On-street parking on the north side of 16th Ave will remain closed between Jefferson St SE and Cherry St. Flaggers will continue to be posted on 14th Ave SE and 16th Ave SE as necessary to assist trucks entering and leaving the site.

Deliveries:

Deliveries will continue to occur daily and remain being routed predominantly off Jefferson St SE onto Wheeler Ave; concrete trucks and trucks importing material will largely enter the site along this route, off 14th Ave SE or 16th Ave SE to Cherry Street. As necessary for safety, or to reduce impacts on traffic, trucks will be routed around street improvements at the intersection of Jefferson St SE and 14th Ave SE and enter the site via Maple Park.



