## State of Washington Office of Financial Management Capital Project Tracking - By Project, Appropriation Code, Fund

## **July 24, 2017**Biennium to Date includes July 01, 2015 through June 30, 2017 Month ending date is June 30, 2017

					Current Biennium	Rudneted Cost	of Work (Allotted)	Actual C	Cost of Work	Outstanding Contract Balance	Total Dollars	Percent	Percent	Biennium to Date Variance
Project	Fund	d R	Reapprop	Provisos	Appropriation	This Month	Biennium to Date	This Month	Biennium to Date	(Encumbered)	Obligated	Obligated	Expended	(Allotted - Actuals)
Agency: 376	- The I	Evergreen Stat	te College		-		-		-	-	-		-	_
Unknown		Unknown												
	057	N	1	N	1,500,000		1,500,000		1,367,554		1,367,554	91.17%	91.17%	132,446
30000084		Facilities Prese	ervation											
S01	066	Υ	′	N	17,721		17,721		17,684		17,684	99.79%	99.79%	37
30000117	00117 Science Center - Lab II, 2nd Floor Renov													
S02	057	Υ	′	N	220,408		220,408	19,079	190,167		190,167	86.28%	86.28%	30,241
30000118		Science Center Renovati	r - Lab I Ba	sement										
S04	057	Υ	′	N	1,443,763		1,443,763		1,417,973		1,417,973	98.21%	98.21%	25,790
T78	057	N	1	N	3,240,000		3,240,000	324,795	3,007,939	_	3,007,939	92.84%	92.84%	232,061
				Project Total	4,683,763		4,683,763	324,795	4,425,912		4,425,912	94.49%	94.49%	257,851
30000125		Seminar I Reno	ovation											
T52	057	N	1	N	400,000		400,000	1,910	211,957		211,957	52.99%	52.99%	188,043
30000457		Facilities Prese	ervation											
T59	057	N	1	N	4,720,000	109,440	4,720,000	286,183	4,732,434		4,732,434	100.26%	100.26%	(12,434)
T93	066	N	1	N	5,628,000	821,880	5,628,000	1,242,701	5,326,605	_	5,326,605	94.64%	94.64%	301,395
				Project Total	10,348,000	931,320	10,348,000	1,528,884	10,059,039		10,059,039	97.21%	97.21%	288,961
30000487		Minor Works P	rogram											
T99	066	N	1	N	1,164,000		1,164,000	228,160	1,062,021		1,062,021	91.24%	91.24%	101,979
30000493		Lecture Hall Re	emodel											
S05	057	Y	,	N	50,669		50,669		42,345		42,345	83.57%	83.57%	8,324
T64	057	N	1	N	16,310,000		16,310,000	215,206	16,045,163	_	16,045,163	98.38%	98.38%	264,837
				Project Total	16,360,669		16,360,669	215,206	16,087,508		16,087,508	98.33%	98.33%	273,161
30000612 Preventive Facility Maintenance and Buil														
T71		N	١	N	783,000		783,000	19,951	783,624		783,624	100.08%	100.08%	(624)
Total 376 The Evergreen State College					35,477,561	931,320	35,477,561	2,337,985	34,205,466	_	34,205,466	96.41%	96.41%	1,272,095