State of Washington Office of Financial Management Capital Project Tracking - By Project, Appropriation Code, Fund

July 24, 2017Biennium to Date includes July 01, 2015 through June 30, 2017
Month ending date is June 30, 2017

Project	Fund	Reappro	o Provisos	Current Biennium Appropriation	Budgeted Cost This Month	of Work (Allotted) Biennium to Date	Actual C This Month	ost of Work Biennium to Date	Outstanding Contract Balance (Encumbered)	Total Dollars Obligated	Percent Obligated	Percent Expended	Biennium to Date Variance (Allotted - Actuals)
Agency: 395 - East Wash State Historical Society													
Unknown	Un	known											
	057	N	N	2,600		15,800		15,785		15,785	607.12%	607.12%	15
V10	057	N	N	13,223									
			Project Total	15,823		15,800	_	15,785	_	15,785	99.76%	99.76%	15
30000036	Ex	hibit Hall/Cowles Co	nter Renovation										
T78	057	N	N	200,000		200,000	(17,873)	200,000		200,000	100.00%	100.00%	
30000038	Min	nor Works - Preserv	ation										
T52	057	N	N	702,000		702,000	6,267	421,999		421,999	60.11%	60.11%	280,001
92000001	Ca	mpbell House Roof	Replacement										
T00	057	N	N	376,000		376,000		376,000		376,000	100.00%	100.00%	
Total 395 East Wash State Historical Society				1,293,823		1,293,800	(11,606)	1,013,784	_	1,013,784	78.36%	78.36%	280,016